

JHARKHAND STATE CRICKET ASSOCIATION

INTERNATIONAL STADIUM COMPLEX,
H.E.C. CAMPUS, DHURWA, RANCHI- 834004.

JSCA/RNC/248/305/2025-26

24th September, 2025

REQUEST FOR PROPOSAL (RFP)

RFPs are invited from experienced and bonafide agencies for the "Supply, installation and provision of temporary container cabins for Players' Dressing Rooms and Match Officials for the forthcoming BCCI Domestic Matches 2025–26, commencing from October onwards, at various venues in Jharkhand for the Jharkhand State Cricket Association (JSCA)".

1. SCOPE OF WORK:-

The scope of work includes supply, installation and commissioning of portable container cabins on temporary basis with the following specifications:

- **Container Dimensions (as per details provided in the BOQ)**
- **Facilities per cabin:**
Players' Dressing Rooms with appropriate space, seating, lockers/almirahs, washroom and shower facilities.
Match Officials' Rooms with adequate seating, work desk, washroom and basic amenities.

The cabins must be fabricated to high standards, equipped with electrical fittings, lighting, ventilation, air-conditioning provision, sanitary fittings, and finished to ensure comfort and functionality for professional cricket use.

2. ELIGIBILITY CRITERIA:-

- Minimum **5 years of proven experience** in fabrication/supply/installation of portable cabins.
- Valid **GST registration**.

3. AUTHORITY OF PERSON SIGNING TENDER DOCUMENT:-

The person signing the tender or related documents must be duly authorised. A Letter of Authority shall be enclosed.

4. PRICE:-

- Prices shall be quoted strictly as per the prescribed format.
- The quoted price shall be inclusive of fabrication, installation, labour, transportation, handling, overheads, etc.
- **GST shall be indicated separately.**

5. PLACE & DATE OF SUBMISSION:-

Bids can be submitted till **04:00 PM on 27th September, 2025** at the **Office of the Honorary Secretary, 1st Floor, Amitabh Choudhary Pavilion, JSCA International Stadium Complex, Dhurwa, Ranchi.**

6. DELIVERY & PAYMENT:-

- Delivery of cabins must be completed within **10 days** from the date of Purchase Order.
- Payment Terms: **60% advance on order and balance before delivery.**
- Unloading and installation at site shall be arranged by the vendor.

JHARKHAND STATE CRICKET ASSOCIATION

INTERNATIONAL STADIUM COMPLEX,
H.E.C. CAMPUS, DHURWA, RANCHI- 834004.

7. TIME OF COMPLETION:-

All cabins must be ready and installed at site **well before 30th October, 2025** (five days prior to the match date).

8. NO COMPENSATION FOR TENDER SUBMISSION:-

Tenderers shall submit bids at their own cost. No compensation will be payable for expenses incurred, if any.

The Jharkhand State Cricket Association (JSCA) reserves the right to reject any/all tenders without assigning reasons.

Tender documents can be downloaded from: www.cricjharkhand.org

For Jharkhand State Cricket Association



(Saurabh Tiwary)
Honorary Secretary.

JHARKHAND STATE CRICKET ASSOCIATION

INTERNATIONAL STADIUM COMPLEX,
H.E.C. CAMPUS, DHURWA, RANCHI- 834004.

ANNEXURE – 1

BILL OF QUANTITIES (BOQ)

Name of Work: Supply, Installation and Provision of Temporary Container Cabins for Players' Dressing Rooms and Match Officials

Sl. No.	Description of Item	Size	Qty	Unit Rate	Amount
1	MS Fabricated Dressing Room Cabin with necessary electrical fittings [Main door with bulkhead size:- 6.5'x3'ft; Door - 6'x3'ft; Aluminium sliding window with safety grill - 4'x3'ft; Cabin fan of make polycab/ surya / bajaj - 300mm; LED tube light make Philips/ Eveready / Surya - 40watt; Main switch with 32 AMPS MCB; AC provision with switch and socket of make Anchor / Roma / Seon 16AMP Switch and socket of make anchor / Roma / Seon - 6AMP; Lifting hooks - 12mm; Stand for water tank 3.5'x3.5'; Exhaust fan of make Polycab/ Usha / Orient 150mm; Clients logo – standard]	20' x 12' x 10'	1		
2	Toilet with MS Frame and ACP Wall paneling inside with full fitting. EWC with flush tank, Health faucet, Corner wash basin, Mirror, Towel hanger, Soap holder, Paper holder, Anti skid tiles flooring with 4" sketing, exhaust fan with loubers, MS frame water tank stand 500 litres capacity, etc all complete. [Main Door with bulkhead – Size: 6.5' x 3'; Door – size: 6' x 3'; Aluminium sliding window with safety grill – Size: 4' x 3'; Cabin fan – 300mm, Make: Polycab / Surya / Bajaj; LED Tube Light – 40 Watt, Make: Philips / Eveready / Surya; Main Switch with 32 Amps MCB; AC Provision with Switch & Socket – 16 Amp, Make: Anchor / Roma / Seon; Switch & Socket – 6 Amp, Make: Anchor / Roma / Seon; Lifting Hooks – 12mm; Stand for Water Tank – Size: 3.5' x 3.5'; Exhaust Fan – 150mm, Make: Polycab / Usha / Orient Client's Logo – Standard design]	5' X 4'x 8'6"	1		
Sub-Total					
GST @ 18%					
Transportation Charges (if any)					
Grand Total					

(Rupees in words:)

SIGNATURE OF THE BIDDER

STAMP

JHARKHAND STATE CRICKET ASSOCIATION

INTERNATIONAL STADIUM COMPLEX,
H.E.C. CAMPUS, DHURWA, RANCHI- 834004.

ANNEXURE – 2

TECHNICAL SPECIFICATIONS

1. **Bottom Frame:-** 100mm × 50mm G.S.C. Channel, ISI marked, make TATA/APOLLO.
2. **Top Frame :-** 50mm × 50mm MS Square Pipe, ISI marked, make TATA/APOLLO.
3. **Stiffener – Bottom :-** 100mm × 50mm C Channel, 100mm × 50mm and 50mm × 50mm MS Square Pipes & Angles, ISI marked, make TATA/APOLLO.
4. **Stiffener – Top :-** 50mm × 50mm, 50mm × 25mm, and 25mm × 25mm MS Square Pipe, ISI marked, make TATA/APOLLO.
5. **Side Post :-** 50mm × 50mm and 50mm × 25mm MS Square Pipe, ISI marked, make TATA/APOLLO.
6. **Side Wall Stiffeners :-** Specially formed CR Sheets, 1.2mm thick, make TATA/JINDAL.
External Paneling:- Specially formed CR Sheets, 1.2mm thick, make TATA/JINDAL.
7. **Internal Wall Paneling**
8mm thick MDF Board, make Green Ply (Green Panel). All vertical and horizontal corners finished neatly with aluminum sections & L-angles.
8. **Roof (Outside) :-** 1.2mm thick sheet, make TATA/JINDAL, properly sloped and water-tight.
9. **False Ceiling :-**
8mm thick MDF Board, make Green Ply (Green Panel). Corners finished with aluminum sections & L-angles.
10. **Flooring**
18mm thick cemented board of make Visaka Industries, fixed with self-tapping screws. On top, 1.5mm thick PVC vinyl carpet (100% water, termite & dimensional proof).
11. **Aluminum Windows**
Double-shutter sliding aluminum (JINDAL) powder-coated windows, thickness 1.2mm, fitted with 4mm thick Saint-Gobain glass. Safety grills outside with canopy over windows.
12. **Door**
External opening type door made of same material as wall panels. Framework with 25mm × 25mm tubular pipe, fitted with locks, handles, and hydraulic door closer. Canopy above the door.
13. **Insulation**
25mm thick glass wool insulation (density 64kg/m³) on side walls; 50mm thick on ceiling.
14. **Wiring**
All concealed wiring with ISI-marked PVC insulated copper wires, suitable for 240V, 50Hz, single-phase AC supply.
15. **Electrical Fittings**
 - All electrical fittings shall be 220–240V AC, 50Hz.
 - LED tube lights, bulkhead, fan, switches & sockets (ISI make).
 - Split AC point with separate MCB.
17. **Earthing**
Earthing point provided for safety.
18. **Outside Painting**
Cabin phosphated, then painted with 1 coat epoxy primer and 2 coats epoxy paint.
19. **Hooks :-** Specially formed hooks provided for easy lifting and shifting.
20. **Warranty:** Minimum 2 years (excluding electrical fittings).

SIGNATURE OF THE BIDDER

STAMP